

PLANNED INTERRUPTION OF UTILITY SERVICE

Gas, Steam, Electrical, Chilled Water, Water, Air Outage

START DATE AND TIME: *July 25, 2017 7:00 AM*
DURATION OR END DATE AND TIME: *July 25, 2017 3:30 PM*
AFFECTED BUILDING(S): *Farris Engineering (059)*

SCOPE AND PURPOSE OF WORK: To minimize the disturbance of the cooling system of the Nuclear Engineering building, we have Industrial Water Engineering scheduled to start the cleaning process of the new Chilled Water system of Farris on July 19th. They will start flushing the cleaner out two days later on Friday the 21st and through the 24th. On July 25th we will need Ford Utilities to shut the old system off and at this point we will move the chilled water sub-meter from the old piping to the new. At the same time we will be cutting into the Nuclear Engineering building's system and integrating to the permanent supply and return. After this point we will turn on UNM's facility chilled water system and fill the Farris building. IWE is aware of the water make-up and is going to treat the Plant system with extra chemicals to accommodate the extra demand.